


Rotorua Sewage

- Final Draft of the AEE /Application being collated today
- Recommendations for monitoring conditions from David Hamilton are to be finalised
- Legal review
- Informal application to BOPRC to review with a pre-application meeting this Thurs
- Meeting with BOPRC consent
- Present the application to the steering Group
- Formal lodgement will be second week of January

Rotomā/Rotoiti WWTP and Land Discharge

- 3 tenders received for construction long lead time equipment – contract in place and ordered
- final agreement with Haumingi 9B3B Ahu Whanua Trust is being reviewed (meeting last Friday)
- in line with budget estimates
 - STEP system supply \$2M
 - WWTP construction within \$7.4M budget



Rotomā Reticulation

- Tenders for construction invited and will close 23 January 2018
- Design refinement being undertaken
- Approval process for siting of STEP system on individual properties to start in late January 2018

